

# PINE VIEW HVAC & INTERIOR RENOVATION

## PROJECT METRICS

BUDGET		SCHEDULE			TEAM
Total Project Budget <sup>1</sup> :	\$18,875,000	Phase:	Start:	End:	Seibert Architects
Construction Budget <sup>2</sup> :	\$17,072,536	Mobilization	Jan 2015	Sept 2015	ME3 Consulting Engineers
Sales Tax Saved to Date:	\$1,342,836	Construction	June 2015	Aug 2018	Schappacher Engineering
Budget Status :	In Budget				Gilbane Building Company
Comments:		Comments:			CSD PM: Sue Bouffard
		On Schedule			Comments:

### Monthly Progress:

The Building 8 Auditorium renovation was completed on the 25th of the month with new seating, painting, LED lighting and new acoustical panels. Demolition of Building 4 is underway. Security fencing has started.



**Photo 1: Auditorium renovation complete.**



**Photo 2: New security fencing being installed**

<sup>1</sup> **Total Project Budget** includes all costs including the Design, Construction, FF&E, Technology, Moving, etc.

<sup>2</sup> **Construction Budget** includes only the cost to construct the building paid to our CM and separate contractors.